# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of work | Drilling of borewells and providing pump and motors to Allalasandra SC colony someshwaranagara and sharadanagara in ward no 04 |
| 2 | Amount of work portion | Rs 20.00 lakhs |
| 3 | Estimated Cost | Rs 20,00 lakhs |
| 4 | Name of Contractor | K Ravikumar |
| 5 | Agreement no | No 119/2014-15, dtL05/03/2015 |
| 6 | No and date under which work order issued | No 119/2014-15, dtL05/03/2015 |
| 7 | Time limit originally fixed for completion | 90 days |
| 8 | Date of application by the contractor for granting EOT | 24/08/2015 |
| 9 | Date of receipt of application in the Sub Division office | |
| 10 | Extension granted if any | - |
| | I | - |
| | II | - |
| 11 | Work carried out by the contractor during the original period stipulated in the contract | 90 days |
| 12 | Work carried out during 1st extension | - |

| | | |
|---|---|---|
| 13 | Work carries out during 2nd extension | - |
| 14 | Time now applied for | 83 Days |
| 15 | Date of recommanding time 2nd extension | - |
| 16 | Weather the original application of the contractor is enclosed | Yes |
| 17 | Balance of remaining work | Work Completed |
| 18 | Probable time required for completion of remaining work | Work Completed |
| 19 | Cost work charged establishment charged on the work after the expairy original period | 90 days |
| 20 | Weather notice as per clause of contract has been issued | No |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | The above work is of drilling of borewell & providing motor pump. Work was delayed for putting the drilling due to BESCOM electrical line. [illegible] approved with recommendation. |
| 21 | Remarks of the EE and the daily rate of penalty proposed | |

Assistant Engineer

26/8/15
Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore-92